

Project No. 1251-100

Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01) Piping Test Packs	
	6.02) Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01) Service Test, GLT, CLT and N2 Purging Certificates	
	7.02) Piping Commissioning Check Lists	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
8	Mechanical Pre-Commissioning	
	8.01) System Mechanical Index	
	8.02) Equipment Drawings	
	8.03) Equipment Datasheets	
	8.04) Boxing-up Certificates	

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
<b>9</b>	<b>Mechanical Commissioning</b>	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
<b>10</b>	<b>Instrumentation Pre-Commissioning</b>	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
<b>11</b>	<b>Instrumentation Commissioning</b>	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
<b>Sr.</b>	<b>Pre-Commissioning and Commissioning Dossier Index</b>	<b>Applicable (Yes/No)</b>
<b>12</b>	<b>Electrical Pre-Commissioning</b>	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	



<b>13</b>	<b>Electrical Commissioning</b>	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
<b>14</b>	<b>Red Marked-up Drawings</b>	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

[illegible]





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 1-Mechanical Completion Certificate (MCC)

# SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

**PROJECT TITLE** : CRUDE OIL TANK FARM(AGROOD AREA

**PROJECT No** : 1251-100

**SYSTEM NAME** : Substation 11/0.4KV Dry Type Distribution Transformers & Busducts System


**SYSTEM ID** : 030-EL-004

**THIS IS TO CERTIFY THAT:**




- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYSTEM IS MECHANICALLY COMPLETED ON THE DATE 20/06/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

### EXCEPTIONS :

بوسه و بوسه  
busied & Trans. ←



**NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.**

COMPANY	PETROJET	ENPPI	PPC
NAME		Mohamed Abbas	
TITLE			
SIGNATURE		 Site Mgr.	
DATE			





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 2- Ready for Startup Certificate (RFSU)

## READY FOR START UP CERTIFICATE

**PROJECT TITLE** : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

**PROJECT No.** : 1251-100



**SYSTEM /AREA /PLANT** : Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

**SYSTEM /AREA /PLANT No.** : 030-EL-004

**THIS IS TO CERTIFY THAT:**

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

**EXCEPTIONS :**

COMPANY	CONSORTIUM	PPC
NAME	Ahmed El Shofie	Mohamed Ibrahim
TITLE	Commissioning Manager	Electrical Engineering
SIGNATURE		
DATE	30-6-2021	4-7-2021



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 3- System Punch Lists

**PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)**

**PROJECT NUMBER : 01251-100**

**DISCIPLINE:** Electrical

### Substation 11/0.4KV Dry Type Distribution Transformers & Busducts System



SYSTEM ID: 030-EL-04

**SUB-SYSTEM NAME:**

SUB-SYSTEM ID:

[illegible]

CAT: CATEGORY(A,B,C) ,ACTION BY: (ENPPI,CONST.CONTRACTOR,SUPPLIER.....) , DISP: DISCIPLINE(PIP,MECH,ELECT,INST.....)

COMPANY	PTJ	ENPPI	PMC
NAME			M. J. J. J. J.
SIGN.			
DATE			





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

#### 4- System Limits Marked Up P&ID



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 5- System Index



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 6- Piping Pre-Commissioning





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 6.01- Piping Test Packs



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 6.02- Piping Pre-commissioning Check Lists



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 7- Piping Commissioning

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 7.01- Service Test, GLT, CLT and N2 Purging Certificates





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 7.02- Piping Commissioning Check Lists



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8- Mechanical Pre-Commissioning



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8.01- System Mechanical Index

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8.02- Equipment Drawings





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 8.03- Equipment Datasheets



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8.04- Boxing-up Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8.05- Grouting Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8.06- Pre-Alignment Certificates





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 8.07- Mechanical Pre-Commissioning Checklists



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 9- Mechanical Commissioning



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 9.01- Final Alignment Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 9.02- Motor Solo Run Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 9.03- Mechanical Run Test (MRT) Certificates





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 9.04- Mechanical Commissioning Checklists



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 9.05- Mechanical Supplier Check Lists & Reports



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10- Instrumentation Pre-Commissioning



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 10.01- System Instrument Index



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.02- Instrument Data Sheets



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 10.03- Instrument Cable Schedule





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 10.03- Instrument Cable Schedule

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.04- System Instrumentation Wiring Diagram



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.05- Hook-up Drawing (Mechanical & Pneumatic)

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.06- Instruments Cables Schedule



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.07- Instruments Cables Laying Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.08- Instruments Cables Termination Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.09- Instruments Cables Testing Certificates





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 10.10- Instruments Calibration Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 10.11- Instrument Loop Checks Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 10.12- Instrumentation Pre-Commissioning Check Lists



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 10.13- Instrumentation Supplier Check Lists & Reports

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 11- Instrumentation Commissioning



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 11- Instrumentation Commissioning



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 11- Instrumentation Commissioning





Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 11.01- Instrumentation Function Test Certificates

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 11.02- Instrumentation Supplier Check Lists & Reports

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12- Electrical Pre-Commissioning



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12.01- System Electrical Index

030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-TR-1A	6.6/0.4KV Dry Type Distribution Transformers	Form Type	Check Forms ID
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-TR-1B	6.6/0.4KV Dry Type Distribution Transformers	Checklist	EL-02 A /EL-30 A /EL-31
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P-030-SUB-TR-1A	HV Cable	Checklist	EL-02 A /EL-30 A /EL-31
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P-030-SUB-TR-1B	HV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-LVBD-1A	Low Voltage Bus Ducts	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-LVBD-1B	Low Voltage Bus Ducts	Checklist	EL-07 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	G-030-SUB-TR-1A	LV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	G-030-SUB-TR-1B	LV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P1-030-SUB-TR-1A	LV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P1-030-SUB-TR-1B	LV Cable	Checklist	EL-31 A



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System


## 12.02- Electrical Drawings





- 010-SUB-LVBD-1A
- 020-SUB-LVBD-1A
- 021-SUB-LVBD-1A
- 022-SUB-LVBD-1A
- 030-SUB-LVBD-1A
- 031-SUB-LVBD-1A
- 070-SUB-LVBD-1A

LV BUSDUCT DESIGN FOR 000-SUB-LVBD-1A  
ARE TYPICAL FOR BELOW TAG LIST AS SHOWN



SUPPORT PROVIDED BY SCHNEIDER  
REFER TO BELOW BOM ITEM (L)

SUPPORT PROVIDED BY SCHNEIDER  
REFER TO BELOW BOM ITEM (K)

LVBD : 000-SUB-LVBD-1A COPPER 2500A				
RUN	ITEM	CATALOGUE	QTY	LENGTH
000-1A	A	CFD2525G22LEFES11F11M65	1	558
000-1A	B	CFD2525G66STM65	1	1676
000-1A	C	CFD2525G22LES11B11M65	2	558
000-1A	D	CFD2525G68STM65	1	2438
000-1A	E	CFD2525G34STM65	1	864
000-1A	F	CFD2525G45LES34B11M65	1	1143
000-1A	G	CFD2525G26LFS13B13M65	2	660
000-1A	H	CFD2525G18STM65	1	457
000-1A	I	CFD2525G10FEBM65	1	254
000-1A	J	FLEX525	1	0
000-1A	K	HF83F	4	0
000-1A	L	HFVS2	1	0
000-1A	M	AT22	1	0
000-1A	N	ACF13WF	2	0
				Wall Flange

As per Transformers drawings D99-0002 Phase arrangement is A B C N not C B A N. Accordingly Bus duct drawing shall be updated

DRAWING NAME:  
BUS DUCT ROUTING  
GENERAL LAYOUT ARRANGEMENT  
LVBD000-SUB-LVBD-1A  
ITEM LIST

CUSTOMER:  
PROJECT:  
ENPP  
EGPC

EO20008.01-01  
Order No.  
EO20008.01  
Ind  
2  
SHEET No.  
011



PLAN VIEW  
SHEET 006




ELEVATION VIEW  
SHEET 005



ELEVATION VIEW  
SHEET 004



SIDE VIEW  
SHEET 007  
SHEET 008




DRAWING NAME:  
BUS DUCT ROUTING  
GENERAL LAYOUT ARRANGEMENT  
3-DIMENSIONAL  
TYPICAL SUBSTATION

CUSTOMER:  
PROJECT:  
ENPPI  
EGPC



EO200008.01-01  
Order No. Ind SHEET No.  
EO200008.01 2 003






DRAWING NAME:  
BUS DUCT ROUTING  
GENERAL LAYOUT ARRANGEMENT  
PLAN VIEW

CUSTOMER:  
PROJECT:

ENRPI  
EGPC



EO200008.01-01  
Order No. 1  
SHEET No. 2 006



024	OUVERTURE RACCORDEMENT MALT BAS	BOTTOM PLATE FOR EARTHING NEUTRAL CONNECTION
023	GUIDE CABLE MALT NEUTRE BT	EARTHING LV NEUTRAL CABLE GUIDE
022	PLAGE DE RACCORDEMENT DE NEUTRE	EARTHING CONNECTION ON THE NEUTRAL BAR
021	THERMOMETRE 2 CONTACTS	THERMOMETER 2 CTS
019	MANCHETTE BT IP55	LV EXTENSION BOX IP55
018	SUPPORT CABLE MT	LV CABLE SUPPORT
017	CAPOT MT IP55	LV CABLE BOX IP55
016	TRANSFORMATEUR DE COURANT 2000/1A 5P20 10VA	CURRENT TRANSFORMER 2000/1A 5P20 10VA
015	APPUI VERIN	JACKING PAD
014	SABOT AMORTISSEUR	SHOCK ABSORBER
013	COFFRET DE FILIERE	WIRING BOX
012	TRAPPE ACCES AU REP 1-2	SIDE PLATE FOR MARK 1-2
011	OUVERTURE RACCORDEMENT BT	TOP PLATE FOR LV CONNECTION
010	OUVERTURE RACCORDEMENT MT BAS	BOTTOM PLATE FOR MV CONNECTION
009	OUVERTURE RACCORDEMENT MT	TOP PLATE FOR MV CONNECTION
008	PLAQUE SIGNALÉTIQUE + PLAQUE SCHEMA + PLAQUE TAG	RATING PLATE + DIAGRAM PLATE + TAG PLATE
007	LEVAGE	LIFTING
006	PRISE DE TERRE MIO	EARTHING TERMINAL MIO
005	GALETT DE ROULEMENT ORIENTABLE	BI-DIRECTIONAL ROLLERS
004	PLAGE DE RACCORDEMENT NEUTRE BT	LV NEUTRAL TERMINAL
003	PLAGE DE RACCORDEMENT BT	LV PHASE TERMINAL
002	REGAGE DE TENSION MT	MV OFF TAPPIINGS
001	RACCORDEMENT MT	MV TERMINALS
TRANSFORMATEUR TRIPHASE		
ENROBE TRIHAL		
DEGRE DE PROTECTION		
IP31 IK7	SAUF FOND IP21	IP31 IK7 EXCEPT THE BOTTOM IP21
THREE PHASED TRANSFORMER		
CASTRESIN TRIHAL		
DEGRE OF PROTECTION		
IEC 60076-11		
PUISSANCE	RATED POWER	1000 KVA
FREQUENCE	FREQUENCY	50 Hz
MOYENNE TENSION	MEDIUM VOLTAGE	6600 V
REGAGE	OFF VOLTAGE TAPPING	+ 5.00+ 2.50 %
REGAGE	OFF VOLTAGE TAPPING	- 5.00- 2.50 %
BASSE TENSION A VIDE	LOW VOLTAGE AT NO LOAD	400 V
UCC	IMPEDANCE VOLTAGE	5 %
MODE DE COUPLAGE	VECTOR GROUP	D yn11
MODE DE REFRIGERATION	COOLING	AN
CLASSE THERMIQUE	THERMAL CLASS	F
MASSE TOTALE	TOTAL WEIGHT	3505 kg
NIVEAU D'ISOLEMENT MT	MV INSULATION LEVEL	7.2 kV
BT : CUIVRE	LV : COPPER	
MT : CUIVRE	MV : COPPER	
L x l x h		2148 x 1770 x 1981 mm

Teinte finale Final colour RAL 9002

E   FRIGOUT	09/01/2020	FRANCOIS	Modification perçages connexions BT
D   FRIGOUT	19/06/2020	FRANCOIS	Ajout détail gaine à borne
O   FRIGOUT	22/04/2020	FRANCOIS	Creation
Ind Dessine/Verifie	Le	Validation	Modification

PLAN D'ENCOMBREMENT

ASSEMBLY DRAWING





**Schneider**  
Electric

Dessine/Verifie	Le 22/04/2020	Par FRIGOUT	E	B
Validation	Le 22/04/2020	Par FRANCOIS	D	A
			C	0


TOLERANCES : RACCORDEMENTS MT ET BT + OU - 20 mm  
TOLERANCES GENERALES : + OU - 10 mm

TOLERANCES : + / - 20 mm MV AND LV CONNECTIONS  
GENERAL TOLERANCES : + / - 10 mm





Mark 3, 4 copper thickness : 8  
Rep 3, 4 cuivre epaisseur : 8





System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

### 12.03- Motor Datasheets


System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12.04- Electrical Cables Schedule



PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLEService	Service Voltage	KV	Size	Type	L
10	P-030-SUB-TR-1A	WP	030-SUB-HVSWG-6.6(Q1A)	030-SUB-TR-1A	WP	HV POWER FEEDER	6600VAC	800	3x70	3A	60
10	P1-030-SUB-TR-1A	WP	030-SUB-ASP-1 (Q09)	030-SUB-TR-1A (AUX. JB)	WP	1PH POWER FEEDER	230VAC		3x10	3E	40
10	G-030-SUB-TR-1A	WP	030-SUB-TR-1A	EARTHING PIT	WP	NEUTRAL EARTHING			1x240	G1	25
11	P-030-SUB-TR-1B	WP	030-SUB-HVSWG-6.6(Q1B)	030-SUB-TR-1B	WP	HV POWER FEEDER	6600VAC	800	3x70	3A	60
11	P1-030-SUB-TR-1B	WP	030-SUB-ASP-1 (Q10)	030-SUB-TR-1B (AUX. JB)	WP	1PH POWER FEEDER	230VAC		3x10	3E	35
13	G-030-SUB-TR-1B	WP	030-SUB-TR-1B	EARTHING PIT	WP	NEUTRAL EARTHING			1x240	G1	25
13	030-SUB-1-VBD-1A	-	030-SUB-TR-1A	030-SUB-1-VSWG-1 (DNC-A)	-	BUS DUCT	400VAC	2000A	-	-	-
13	030-SUB-1-VBD-1B	-	030-SUB-TR-1B	030-SUB-1-VSWG-1 (DNC-B)	-	BUS DUCT	400VAC	2000A	-	-	-

SUBSTATION AND CONTROL BUILDING  
SWITCHGEAR ROOM      TRANSFORMER BAY



THIS DOCUMENT IS THE PROPERTY OF EGPCC. IT IS TO BE USED FOR THE PROJECT ONLY AND NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, WITHOUT THE WRITTEN PERMISSION OF EGPCC. THE USER SHALL BE RESPONSIBLE FOR THE PROTECTION OF THIS DOCUMENT AND FOR THE RETURN OF THE ORIGINAL TO EGPCC AT THE END OF THE PROJECT.

EGPC  
EGPC GENERAL REPRESENTATIVE CO.  
EGPC

FOR THE EGYPTIAN GENERAL REPRESENTATIVE CORPORATION (EGPC)  
AT : AIN HELWAN

EGPC CRUDE OIL TANK FARM  
AGROD AREA (MODULE-1)  
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM  
6.6/0.4KV DRY TYPE TRANSFORMERS  
(030-SUB-TR-1A/8)

الشركة المصرية العامة للبترول والكيماويات  
القطاع البترولي

EGPC  
EGPC GENERAL REPRESENTATIVE CO.  
EGPC

EGPC CRUDE OIL TANK FARM  
AGROD AREA (MODULE-1)  
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM  
6.6/0.4KV DRY TYPE TRANSFORMERS  
(030-SUB-TR-1A/8)

EGPC CRUDE OIL TANK FARM  
AGROD AREA (MODULE-1)  
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM  
6.6/0.4KV DRY TYPE TRANSFORMERS  
(030-SUB-TR-1A/8)



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12.05- Electrical Cables Laying Certificates












L.V. CABLE TRAY:

H.V. CABLE TRAYS



KEY PLA

01231-100-003-cbr-21	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-20	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-19	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-18	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-17	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-16	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-15	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-14	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-13	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-12	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-11	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-10	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-09	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-08	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-07	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-06	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-05	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-04	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-03	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-02	WATERMANT & CONTROL ROOM CABLES FLOOR
01231-100-003-cbr-01	WATERMANT & CONTROL ROOM CABLES FLOOR

## NOTES

- [illegible]

[illegible][illegible]

EGPC  
EGYPTIAN GENERAL PETROLEUM CO.  
  
البنية العامة المصرية للبترول

EGPC  
ي.م.م. الشركة العامة للتأمينات  
EGPC CRUDE OIL TANK FARM  
AGROOD AREA (MODULE-1)  
SUBSTATION ELECTRICAL CABLE ROUTING LAYOUT

النيركي للهندسة والكمبيوتر  
Enppi

ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES		SHEET	SECTION
DRAWING NUMBER			

50	01251-100-030-EC8-001	2 of 2	3
----	-----------------------	--------	---

3  
2  
1  
Al(Ba<sub>1.00</sub>Mg<sub>0.50</sub>Si<sub>0.50</sub>OH)<sub>4</sub>

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12.06- Electrical Cables Testing Certificates





Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

REF: 47206

INSTRUMENT TYPE:

INSPECTION DATE & TIME

SERIAL:

SERVICE VOLTAGE:

TEST VOLTAGE:

AREA / PACKAGE:

SYSTEM NO.:

DOCUMENT NO.

DISCIPLINE

ELECTRICAL

SHEET NO

ITR-EL-0006A

N O	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P/1-030-SUB-PTTR-1A	3x95	✓				OK							✓	
2	P/2-030-SUB-PTTR-1A	3x95	✓				OK							✓	
3	P/3-030-SUB-PTTR-1A	3x95	✓				OK							✓	
4	G/1-030-SUB-NER-1A	1x95	✓				OK							✓	
5	P/1-030-SUB-PTTR-1B	3x95	✓				OK							✓	
6	P/2-030-SUB-PTTR-1B	3x95	✓				OK							✓	
7	P/3-030-SUB-PTTR-1B	3x95	✓				OK							✓	
8	G/1-030-SUB-NER-1B	1x95	✓				OK							✓	
9	P/1-030-SUB-HVSWG-6.6A	3x95	✓				OK							✓	
10	P/2-030-SUB-HVSWG-6.6A	3x95	✓				OK							✓	
11	P/3-030-SUB-HVSWG-6.6A	3x95	✓				OK							✓	
12	P/4-030-SUB-HVSWG-6.6A	3x95	✓				OK							✓	
13	P/1-030-SUB-HVSWG-6.6B	3x95	✓				OK							✓	
14	P/2-030-SUB-HVSWG-6.6B	3x95	✓				OK							✓	
15	P/3-030-SUB-HVSWG-6.6B	3x95	✓				OK							✓	
16	P/4-030-SUB-HVSWG-6.6B	3x95	✓				OK							✓	
17	P-030-SUB-TR-1A	3x70	✓				OK							✓	
18	P-030-SUB-TR-1B	3x70	✓				OK							✓	
19	P-030-EPM2-TR-1	3x70	✓				OK							✓	

Remarks :-

Remarks :-

Reference :-

NAME :	PETROJET	ENRPI	PMC
SIGNATURE			
DATE			

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

DOCUMENT NO.

DISPLINE ELECTRICAL

SHEET NO

PTJ-EL-RFI- 208

02/06/2021 ITR-EL-0006A

AREA / PACKAGE:

INSTRUMENT TYPE:

SERIAL: 17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

SUBSTATION

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE				PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"				RESULT	
				BR-BK	BR-GR	BK-GR	GR-B	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P1-030-SUB-TR-1A	3x10	✓	0.L	0.L	0.L	0.L								✓	
2	P1-030-SUB-TR-1B	3x10	✓	0.L	0.L	0.L	0.L								✓	
3	P1-030-LPDP-CR-1	3x16	✓	0.L	0.L	0.L	0.L								✓	
4	P1-030-LPDP-CR-2	3x16	✓	0.L	0.L	0.L	0.L								✓	
5	P1-030-LPDP-CR-3	3x16	✓	0.L	0.L	0.L	0.L								✓	
6	P1-030-SUB-NER-1A	3x4	✓	0.L	0.L	0.L	0.L								✓	
7	P1-030-SUB-NER-1B	3x4	✓	0.L	0.L	0.L	0.L								✓	
8	P1-030-SUB-PTR-1A	4x10	✓	0.L	0.L	0.L	0.L								✓	
9	P2-030-SUB-PTR-1A	4x10	✓	0.L	0.L	0.L	0.L								✓	
10	P1-030-SUB-PTR-1B	4x10	✓	0.L	0.L	0.L	0.L								✓	
11	P2-030-SUB-PTR-1B	4x10	✓	0.L	0.L	0.L	0.L								✓	
12	P1-030-SUB-HVSWG-11	4x4	✓	0.L	0.L	0.L	0.L								✓	
13																
14																
15																
16																

Remarks :-

Reference :-

NAME :	Ahmed Hassen	PETROJET	ENPPI	PMC
SIGNATURE				
DATE	6/6/2021			

ITR-EL-0006A



EGPC CRUDE OIL TANK FARM			
<b>EGPC</b>		<b>Enppi</b>	
ITR-EL-0008 DISCIPLINE SYSTEM NO.:		INSPECTION REPORT NUMBER RFI-206 INSPECTION DATE & TIME Refer to RFI 206	
Type :- Core: Size:		Item/Tag NO. Description of check No damage of cable has found and maintain insulation resistance Correct cable type/size/ installed as per approved drawing Calibration test certificate of testing equipment to be checked.	
Continuity Test : <input checked="" type="checkbox"/> ACCEPT <input type="checkbox"/> REJECT <input type="checkbox"/> N/A		Test Equipment List INSTRUMENT TYPE:    SERIAL:    SERVICE VOLTAGE:    TEST VOLTAGE:	
Insulation Resistance Test MΩ PHASE TO PHASE PHASES TO ARMOR		HI-Pot test Phase BR Test Voltage (1.5Mv, kv) Phase BK Test Voltage (1.5Mv, kv) Phase GR Test Voltage (1.5Mv, kv)	
ARM, BK, GR, BR TEST VOLTAGE TIME CURRENT		ARM, BK, GR, BR TEST VOLTAGE TIME CURRENT	
BR-BK BR-GR BR-ARM BK-ARM GR-ARM		BR-BK BR-GR BR-ARM BK-ARM GR-ARM	
NAME : SIGNATURE DATE		PETROJET ENPPI PMC	
INSPECTION AND TEST REPORT FOR <b>HI POT INSULATION TEST</b>			



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12.07- Electrical Cables Termination Certificates





EGPC CRUDE OIL TANK FARM



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No. : 00

## REQUEST FOR INSPECTION

CABLE TERMINATION AND TEST

ACTIVITY :

NOTIFICATION NO. :

PTJ-ELE-RFI- 208

DISCIPLINE :

ELEC

DATE :

02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
-----	-------------	----------	-------------	----------	-------	-----	---------

18	C1-030-PM-04B	SUBSTATION					
19	C1-030-PM-05A	SUBSTATION					
20	C1-030-PM-05B	SUBSTATION					
21	C3-030-SUB-AVR-1A	SUBSTATION					
22	C3-030-SUB-AVR-1B	SUBSTATION					
23	P1-030-SUB-TR-1A	SUBSTATION					
24	P1-030-SUB-TR-1B	SUBSTATION					
25	P1-030-LPDP-CR-1	SUBSTATION					
26	P1-030-LPDP-CR-2	SUBSTATION					
27	P1-030-LPDP-CR-3	SUBSTATION					
28	C6-030-SUB-HVSWG-6.6A	SUBSTATION					
29	C6-030-SUB-HVSWG-6.6B	SUBSTATION					
30	C2-030-SUB-LVSWG-1A	SUBSTATION					
31	C2-030-SUB-LVSWG-1B	SUBSTATION					
32	P1-030-SUB-NER-1A	SUBSTATION					
33	P1-030-SUB-NER-1B	SUBSTATION					
34	P1-030-SUB-PTR-1A	SUBSTATION					

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :	Ahmed Hassan		
SIGNATURE			
DATE	6/6/2021		

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

DISPLINE

ELEC

SHEET NO  
1 OF 1

PTJ-ELE-RFI- 208

Item/Tag NO.

For All Cables tags in PTJ-ELE-RFI- 208

Type :-

Core:

Size:

Description of check

NO.

Check cable glands are correct type and size as per cable schedule.

✓

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

✓

Check cable tag is done correctly.

✓

Test and confirm conductor, phase continuity.

✓

Check insulation resistance test (megger) is completed \*

✓

Check Hi-pot test is completed, only for MV/HV cables \*\*

✓

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

✓

Confirm spare cores, screens are earthed and conform to design drawings/specifications

✓

Check enclosure cover is installed, no damages and no bolts are missing

✓

Calibration test certificate of testing equipment to be checked.

✓

Remarks :

\*1 : ITR-EL-006A/B

\*11 : ITR-EL-008

PETROJET

ENPPI

PMC

SIGNATURE

Ahmed Hassan

DATE

6/6/2021

ITR-EL-0009



# REQUEST FOR INSPECTION

**ACTIVITY :** CABLE TERMINATION AND SPLICING

**NOTIFICATION NO. :** PTJ-INS-RFI-206  
**DISCIPLINE :** E&I

**DATE :** 5/24/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	CABLE TERMINATION AND SPLICING	MODULE 1	24-May-21				
1	P/1-030-SUB-PTR-1A						
2	P/2-030-SUB-PTR-1A						
3	P/3-030-SUB-PTR-1A						
4	G1-030-SUB-NER-1A						
5	P/1-030-SUB-PTR-1B						
6	P/2-030-SUB-PTR-1B						
7	P/3-030-SUB-PTR-1B						
8	G1-030-SUB-NER-1B						
9	P/1-030-SUB-HVSWG-6.6A						
10	P/2-030-SUB-HVSWG-6.6A						
11	P/3-030-SUB-HVSWG-6.6A						
12	P/4-030-SUB-HVSWG-6.6A						
13	P/1-030-SUB-HVSWG-6.6B						
14	P/2-030-SUB-HVSWG-6.6B						
15	P/3-030-SUB-HVSWG-6.6B						
16	P/4-030-SUB-HVSWG-6.6B						
17	P-030-SUB-TR-1A						
18	P-030-SUB-TR-1B						
19	P-030-EPM2-TR-1						

**NOTE:**  
 Inspection result : A - Approved B - Reject C - Approved with Comment

NAME : PETROJET  
 ENPPI  
 PMC

SIGNATURE :  
 DATE :

SHEET NO  
1 OF 1

Item/Tag NO.

for all cables in RFI 206

Type :-

Core:

Size:

NO.	Description of check	Result		
		RESULT		
		ACCEPT	REJECT	N/A.
1	Check cable glands are correct type and size as per table 1.			

Remarks :			
10	Calibration test certificate of testing equipment to be checked.	✓	
9	Check enclosure cover is installed , no damages and no bolts are missing	✓	
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications	✓	✓
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓	
6	Check Hi-pot test is completed, only for MV/HV cables ***	✓	
5	Check insulation resistance test (megger) is completed *	✓	
4	Test and confirm conductor, phase continuity.	✓	
3	Check cable tag is done correctly.	✓	
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓	
	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓	

Remarks :

**PETROJET**

ENPPI

PMC

DATE \_\_\_\_\_

SIGNATURE

NAME :

6000-EL-0009







**EGPC**



ITR-QC-0001

		<b>EGPC CRUDE OIL TANK FARM</b>			
---	--	---------------------------------	--	---	--

## BUS DUCT INSTALLATION




INSPECTION REPORT NUMBER		INSPECTION DATE & TIME		DOCUMENT No.		DISCIPLINE		SHEET NO	
--------------------------	--	------------------------	--	--------------	--	------------	--	----------	--

AREA DESCRIPTION		Busway type		Tag No.		Rated Voltage	
------------------	--	-------------	--	---------	--	---------------	--

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A

1	Check that the min clearances between the Busway sections and the edge of the wall not less than 100 mm	✓		
2	Check that the Min clearance distance between the top of the Busway and ceiling not less than 1000 mm at tap-off	✓		
3	Check that the Min mounting clearances between the two parallel Busway Edge wise / Flat wise not less than ( if applicable)	✓		
4	Check that the min distance between each two supports is not less than the recommended value on installation manual.	✓		
5	Check that the min distance between the joint blocks axis and below floor slab for the risers is in accordance to recommended value in installation manual	✓		
6	Check that the min distance between the joint block axis and the corresponding upper ceiling for the risers is in accordance to recommended value in installation manual.	✓		
7	Check that min clearance for the Busway trucking through the opening of the floor or through the wall is not less than 50mm.	✓		
8	Check that there is no any joint block is positioned in the floor slab/wall	✓		
9	Check that Busways components are free from physical damage	✓		
10	Check that the Busways during the installations are not exposed to any bad conditions ( Dust, Vapors or abnormal vibrations )	✓		
11	Verify that the size of the steel threaded drop rod is not less than mentioned value in installation manual	✓		
12	Check that the used supports are suitable to installation type and verify proper fixation of supports	✓		
13	Verify that the used fixing system for risers is suitable to rated currents of the risers as per installation manual recommendations.	✓		
14	Verify that supporting of the Busway is independently from supports for other building system such as (fall ceiling- piping – duct work)	✓		
15	Verify that the vertical busway is protected from moisture or dust from unfinished roof.	✓		

### REMARKS:

NAME :		PETROJET		ENPPI		PMC	
SIGNATURE							
DATE						23-8-2024	



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No.: 00

## REQUEST FOR INSPECTION

ACTIVITY : PTJ-ELE-RFI-164




NOTIFICATION NO. : \_\_\_\_\_ DISCIPLINE : ELECTRICAL

DATE : 4/6/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
1	030-SUB-TR-1A						
2	030-SUB-TR-1B						
	DRY TRANSFORMER INSTALLATION		5-Apr-21				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

JOB DESCRIPTION	
Transformer No.	System Voltage
Serial No.	Rating

NO.	INSPECTION		
	ACCEPT	REJECT	RESULT
1			The transformer room must be dry and clean, the flowing of the water must be prevented
2			Adequate ventilation is to be provided for heat dissipation
3			For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards
4			The spacing of the HV cables should be according to standards
5			If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection
6			The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately Isolated from active parts as per the requirements of standards
7			Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

## 12.08- FAT Reports & Certificates



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

## 12.09- SAT Reports & Certificates



Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

### 1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar

Customer (Enppi): Ahmed Nadeem


Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed


"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	---	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



## 2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *Khamis Ramadan*


Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



	<b>Dry type transformers testing and commissioning checklist</b>	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately Isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

### 3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *[Signature]*

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

<b>Schneider Electric</b>	<b>Dry type transformers testing and commissioning checklist</b>	Ref: TR-CK-01 Rev: 26/10/2020
---------------------------	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

#### 4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (If found).	N/A	

#### 2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		DAR Value 60Sec/30Sec	Remarks
			30 Sec	60 Sec		
1	HV-(LV+E)	5000	509 GΩ	1.056 TΩ	2.07	
2	HV-LV	2500	290.70GΩ	1.024 TΩ	3.52	
3	LV-(HV+E)	1000	121 GΩ	167.7 GΩ	1.38	

#### Comments:

Client (PPC): Mohamed Ibrahim *for M. Omar*

Customer (Enppi): Ahmed Nadeem *Ahmed*

Schneider rep.: Khamis Ramadan *[Signature]*

#### Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



<b>Schneider Electric</b>	<b>Dry type transformers testing and commissioning checklist</b>	Ref: TR-CK-01 Rev: 26/10/2020
---------------------------	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

## 2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	ry	yb	br		
1	402.5	402.5	402.2	23.22	23.20	23.21	17.3374	-0.071310756
2	402.5	402.6	402.2	23.77	23.75	23.75	16.9398	-0.161456734
3	402.5	402.5	402.2	24.35	24.33	24.33	16.5347	-0.210431946
4	402.6	402.5	402.2	25.02	25	25	16.093	-0.034448208
5	402.5	402.6	402.3	25.66	25.65	25.64	15.6907	-0.100212135

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio =  $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio =  $\left(\frac{RY+YB+BR}{3}\right) / \left(\frac{ry+yb+br}{3}\right)$
- Error =  $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

## 2.5 Phase Rotation Check

Secondary voltage	Phase1	Phase2	Phase3
Secondary voltage	L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist		Ref: TR-CK-01 Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

### 5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

### Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*  
 Customer (Enppi): Ahmed Nadeem *A. Nadeem*  
 Schneider rep.: Khamis Ramadan *Khamis Ramadan*

### Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



<b>Schneider Electric</b>	<b>Dry type transformers testing and commissioning checklist</b>	Ref: TR-CK-01 Rev: 26/10/2020
---------------------------	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

### 1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed


"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	---	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



## 2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *Khamis Ramadan*


Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



	Dry type transformers testing and commissioning checklist		Ref: TR-CK-01 Rev: 26/10/2020

Date	15/8/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately Isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

### 3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

*For. Mohamed*  
*A. Nadeem*

*[Signature]*


Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



	Dry type transformers testing and commissioning checklist		Ref: TR-CK-01 Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

#### 4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (If found).	N/A	

#### 2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		DAR Value 60Sec/15Sec	Remarks
			15 Sec	60 Sec		
1	HV-(LV+E)	5000	223 GΩ	779 GΩ	3.49	
2	HV-LV	2500	1.441 TΩ	2.221 TΩ	1.54	
3	LV-(HV+E)	1000	106.5 GΩ	159.2 GΩ	1.49	

#### Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *Khamis Ramadan*

#### Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	- Dry type transformers - testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	---	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

## 2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	ry	yb	br		
1	402.3	402.7	402	23.22	23.21	23.19	17.337	-0.069103229
2	402.2	402.7	402	23.8	23.79	23.73	16.9223	-0.05807497
3	402.2	402.7	402	24.38	24.37	24.31	16.5193	-0.116964886
4	402.3	402.7	402.1	25.02	25.01	24.98	16.0925	-0.03121055
5	402.3	402.7	402.1	25.66	25.64	25.62	15.6929	-0.114371401

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio =  $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio =  $\left( \frac{RY+YB+BR}{3} \right) / \left( \frac{ry+yb+br}{3} \right)$
- Error =  $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

## 2.5 Phase Rotation Check

Secondary voltage	Phase1	Phase2	Phase3
Secondary voltage	L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *Ahmed*

Schneider rep.: Khamis Ramadan *Khamis*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

## 5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

## Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *Khamis Ramadan*


## Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable




	<b>Dry type transformers testing and commissioning checklist</b>	Ref: TR-CK-01 Rev: 26/10/2020
---	--	----------------------------------


Date	15/6/2021	Order Number	E93-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	


### 1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim For. 

Customer (Enppi): Ahmed Nadeem 

Schneider rep.: Khamis Ramadan 

Legend

"Ok": Successfully passed


"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist		Ref: TR-CK-01 Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455380
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



## 2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For M. Ibrahim*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *K. Ramadan*

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable





# - Dry type transformers testing and commissioning checklist

Ref: TR-CK-01  
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	energization date	

## 2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	br		
1	402.3	402.7	402	23.22	23.21	23.19	17.337	-0.069103229
2	402.2	402.7	402	23.8	23.79	23.73	16.9223	-0.05807497
3	402.2	402.7	402	24.38	24.37	24.31	16.5193	-0.116964886
4	402.3	402.7	402.1	25.02	25.01	24.98	16.0925	-0.03121055
5	402.3	402.7	402.1	25.66	25.64	25.62	15.6929	-0.114371401

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- $\text{Real ratio} = \frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- $\text{Measured ratio} = \frac{RY+YB+BR}{RY+yB+br} \times 100$
- $\text{Error} = \frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

## 2.5 Phase Rotation Check

Secondary voltage		Secondary voltage	
Phase1	Phase2	Phase1	Phase2
L 1-2	L 2-3	L 1-2	L 2-3
L 3-1	Phases3	L 3-1	Phases3

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend  
"OK": Successfully passed  
"NOK": Didn't pass  
"N.A": Not applicable



# Dry type transformers testing and commissioning checklist

Ref: TR-CK-01  
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass KG	3505	Energization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

## 3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend

OK: Successfully passed

NOK: Didn't pass

N/A: Not applicable



Date	15/6/2021	Order Number	E99-0001	Site Location	S102
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kg	3505	Energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

#### 4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	N/A	

#### 2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	60 Sec	DAR Value 60Sec/30Sec	Remarks
1	HV-(LV+E)	5000	509 GΩ	1.056 TΩ	2.07	
2	HV-LV	2500	290.70GΩ	1.024 TΩ	3.52	
3	LV-(HV+E)	1000	121 GΩ	167.7 GΩ	1.38	

Comments:

Client (PPC): Mohamed Ibrahim  
 Customer (Enppi): Ahmed Nadeem  
 Schneider rep.: Khamis Ramadan

Legend  
 "OK": Successfully passed  
 "NOK": Didn't pass  
 "N/A": Not applicable

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kg	3505	Energization date	

## 2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	br		
1	402.5	402.5	402.2	23.22	23.20	23.21	17.3374	-0.071310756
2	402.5	402.6	402.2	23.77	23.75	23.75	16.9398	-0.161456734
3	402.5	402.5	402.2	24.35	24.33	24.33	16.5347	-0.210431946
4	402.6	402.5	402.2	25.02	25	25	16.093	-0.034448208
5	402.5	402.6	402.3	25.66	25.65	25.64	15.6907	-0.100212135

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio =  $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio =  $\frac{\text{RY+YB+BR}}{3} / \frac{\text{ry+yb+br}}{3}$
- Error =  $\frac{\text{Real Ratio}-\text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

## 2.5 Phase Rotation Check

Secondary voltage		
Phase1	Phase2	Phase3

Secondary voltage		
L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend  
"Ok": Successfully passed  
"NOK": Didn't pass  
"N.A": Not applicable





Dry type transformers  
testing and commissioning  
checklist

Ref: TR-CK-01  
Rev: 20/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kg	3505	Energization date	

5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend  
"Ok": Successfully passed  
"NOK": Didn't pass  
"N.A": Not applicable

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass KG	3505	Energization date	

**1. Pre-installation inspection**

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim for Mr. M. M. M.

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

*(Signature)*

Legend

"OK": Successfully passed


"NOK": Didn't pass

"N/A": Not applicable



Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



## 2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

## Comments:

Client (PPC): Mohamed Ibrahim for M. Omar  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend  
"OK": Successfully passed  
"NOK": Didn't pass  
"N.A": Not applicable

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000kVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	Energyization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

### 3. Pre-commissioning inspection


#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend  
"OK": Successfully passed  
"NOK": Didn't pass  
"N.A": Not applicable



		Dry type transformers testing and commissioning checklist	
Ref. TR-CK-01 Rev. 26/10/2020			

Date	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)
Cooling type	AN	Manufacturing year	2020	Vector group
Impedance Voltage %	4.85	Total mass kg	3505	Energization date

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

#### 4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	N/A	

#### 2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	DAR Value	Remarks
1	HV-(LV+E)	5000	223 GΩ	779 GΩ	3.49
2	HV-LV	2500	1.441 TΩ	2.221 TΩ	1.54
3	LV-(HV+E)	1000	106.5 GΩ	159.2 GΩ	1.49

Comments:

Client (PPC): Mohamed Ibrahim

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



# Dry type transformers testing and commissioning checklist

Ref: TR-CK-01  
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass KG	3505	Energyization date	

## 5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim  
Customer (Enppi): Ahmed Nadeem  
Schneider rep.: Khamis Ramadan

Legend  
"Ok": Successfully passed  
"NOK": Didn't pass  
"N.A": Not applicable



# Insulation Resistance Test For Busways

INC 1 TRI

Ref: BW-TS-2

Total Page:

Date : 27/6/2021

Site Location : AGROOD-1

Order Number : S20008.15

Equip. Tag : LV

Customer : Enppi

Rated Voltage : 400V

Project : EGPC CRUDE OIL TANK FARM PROJECT

Service voltage : 400V

Test Stage: ☐ Commissioning

☐ Pre-energizing

Test Device:

Model : Megger

S.N:SVN233933432

Insulation resistance (Megohms)			
Phase to phase	A-B:80G	B-C:144G	C-A:81G
Phase to ground	A-GND: 136G	B-GND: 120G	C-GND: 81G
Phase to Neutral	A-N: 70G	B-N:98G	C-N:137G
Neutral to ground	31G		

## Notes:-

- The Megohms readings should not be less than the value calculated from the following formula.  

$$\text{Mega Ohms} = 100 / \text{length of run (in feet) or Megohms} = 30.5 / \text{length of run (in meters) at least 1 Mega Ohm.}$$
- If readings are less than the values calculated from the formula consider drying the air with in the building for at least a day and then re-measure.
- If low readings persist, contact the factory.
- Each link is disconnected by an isolating device
- Each link is disconnected from upstream transformer, with the main circuit breaker up stream of L.V switch board unplugged & in the open position

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem

PPC rep.: Name-----Eng: Mohamed Ibrahim

Schneider rep.: Name-----Mahmoud abd elnour

Signature-----

Signature-----

Signature-----

# Insulation Resistance Test For Busways

INC 2 TR2

Ref: BW-TS-2

Total Page:

Date: 27/6/2021	Order Number: S20008.15	Customer: Enppi	Project: EGPC CRUDE OIL TANK FARM PROJECT
Site Location: AGROOD-1	Equip. Tag: LV	Rated Voltage: 400V	Service voltage: 400V

Test Stage: ☐ Commissioning ☐ Pre-energizing

Test Device:	SRV1147858pg
Model: Megger	



Insulation resistance (Megohms)			
Phase to phase	A-B: 80G	B-C: 137G	C-A: 80G
Phase to ground	A-GND: 136G	B-GND: 120G	C-GND: 81G
Phase to Neutral	A-N: 23G	B-N: 25G	C-N: 27G
Neutral to ground	73G		

- Notes:-
- The Megohms readings should not be less than the value calculated from the following formula.  
Mega Ohms = 100 / length of run (in feet) or Megohms = 30.5 / length of run (in meters) at least 1 Mega Ohm.
  - If readings are less than the values calculated from the formula consider drying the air with in the building for at least a day and then re-measure.
  - If low readings persist, contact the factory.
  - Each link is disconnected by an isolating device
  - Each link is disconnected from upstream transformer, with the main circuit breaker up stream of L.V switch board unplugged & in the open position

Comments	Enppi rep.: Name-Eng. Ahmed Nadeem	Signature
	PPC rep.: Name-----Eng: Mohamed Ibrahim	Signature
	Schneider rep.: Name-----Mahmoud abd elnour	Signature



12.10- Electrical Pre-Commissioning Check Lists

<div><div><div><div>Enppi</div><div>پتروپي</div><div>PETROJET</div></div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		System ID	030-EL-004
		System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : P1-030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		Islam Sherif	
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : P1-030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherrif	
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST  
MEDIUM VOLTAGE CABLES  
EL-31 A**

**INSULATION TEST  
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:



DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.		✓				
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓				
9	Check that the bending radius of cables is not less than the minimum established.		✓				
8	Ensure that the correct size and type of crimping lugs have been used.		✓				
7	Inspect cables for jacket damage.		✓				
6	Check connection, termination and joints of cables are correctly executed.		✓				
5	Check identification tags of all conductors and wires.		✓				
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓				
3	Check cables through walls or ceilings are correctly sealed.		✓				
2	Check cables are correctly fixed to trays and supports.		✓				
1	Construction punch list to be checked.		✓				
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL		
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrod Area 30 ( Module-01)							
PROJECT NUMBER : 1251-100							
DISCIPLINE : Electrical							
SYSTEM NAME : Substation 11/0.4KV Dry Type							
SUB-SYSTEM NAME : Distribution Transformers & busducts							
ITEM TAG No. : P1-030-SUB-TR-1A							
AREA : 30							
REF. DWGS/DOCS :							
PRE-COMMISSIONING CHECK LIST							
MEDIUM VOLTAGE CABLES							
EL-31 A							

**PRE-COMMISSIONING CHECK LIST**  
**MEDIUM VOLTAGE CABLES**  
**EL-31 A**

<b>PROJECT TITLE</b> : EDPCC Crude Oil Tank Farms Project, Agrod Area 30 ( Module-01)	
<b>PROJECT NUMBER</b> : 1251-100	<b>DISCIPLINE</b> : Electrical
<b>SYSTEM NAME</b> : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	<b>SYSTEM ID</b> : 030-EL-004
<b>SUB-SYSTEM NAME</b> : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	<b>SUB-SYSTEM ID</b> : 030-EL-004
<b>ITEM TAG No.</b> : P1-030-SUB-TR-1A	<b>AREA</b> : 30
<b>REF. DWGS/DOCS</b> :	

No.	DESCRIPTION	RESULT	ITEM No.
		OK/NA/PL	
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST  
MEDIUM VOLTAGE CABLES





PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004			
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004			
ITEM TAG No. : G-030-SUB-TR-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	NA			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : G-030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE [I]

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A																																																																
<b>PROJECT TITLE</b> : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)																																																																				
<b>PROJECT NUMBER</b> : 1251-100																																																																				
<b>DISCIPLINE</b> : Electrical		<b>SYSTEM NAME</b> : Substation 11/0.4KV Dry Type																																																																		
<b>SYSTEM ID</b> : 030-EL-004		<b>SUB-SYSTEM NAME</b> : Distribution Transformers & busducts																																																																		
<b>SUB-SYSTEM ID</b> : 030-EL-004		<b>ITEM TAG No.</b> : G-030-SUB-TR-1A																																																																		
<b>AREA</b> : 30		<b>REF. DWGS/DOCS</b> :																																																																		
<table border="1"> <thead> <tr> <th rowspan="2">No.</th> <th rowspan="2">DESCRIPTION</th> <th>RESULT</th> <th>OK/NA/PL</th> <th>ITEM No.</th> </tr> <tr> <th>PL</th> <th></th> <th></th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Construction punch list to be checked.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>2</td> <td>Check cables are correctly fixed to trays and supports.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>3</td> <td>Check cables through walls or ceilings are correctly sealed.</td> <td>N.A</td> <td></td> <td></td> </tr> <tr> <td>4</td> <td>Check that all cables are installed in accordance with cable lists and approved documents.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>5</td> <td>Check identification tags of all conductors and wires.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>6</td> <td>Check connection, termination and joints of cables are correctly executed.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>7</td> <td>Inspect cables for jacket damage.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>8</td> <td>Ensure that the correct size and type of crimping lugs have been used.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>9</td> <td>Check that the bending radius of cables is not less than the minimum established.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>10</td> <td>Cable markers to be installed before covering buried cables or cables in cable trays.</td> <td>✓</td> <td></td> <td></td> </tr> <tr> <td>11</td> <td>Tie wraps to be used for cable and wires fixation.</td> <td>✓</td> <td></td> <td></td> </tr> </tbody> </table>						No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL			1	Construction punch list to be checked.	✓			2	Check cables are correctly fixed to trays and supports.	✓			3	Check cables through walls or ceilings are correctly sealed.	N.A			4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			5	Check identification tags of all conductors and wires.	✓			6	Check connection, termination and joints of cables are correctly executed.	✓			7	Inspect cables for jacket damage.	✓			8	Ensure that the correct size and type of crimping lugs have been used.	✓			9	Check that the bending radius of cables is not less than the minimum established.	✓			10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			11	Tie wraps to be used for cable and wires fixation.	✓		
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.																																																																
		PL																																																																		
1	Construction punch list to be checked.	✓																																																																		
2	Check cables are correctly fixed to trays and supports.	✓																																																																		
3	Check cables through walls or ceilings are correctly sealed.	N.A																																																																		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓																																																																		
5	Check identification tags of all conductors and wires.	✓																																																																		
6	Check connection, termination and joints of cables are correctly executed.	✓																																																																		
7	Inspect cables for jacket damage.	✓																																																																		
8	Ensure that the correct size and type of crimping lugs have been used.	✓																																																																		
9	Check that the bending radius of cables is not less than the minimum established.	✓																																																																		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓																																																																		
11	Tie wraps to be used for cable and wires fixation.	✓																																																																		
<b>REMARKS AND OBSERVATIONS :</b>																																																																				
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.																																																																				
COMPANY		CONST. CONTRACTOR		ENPPI																																																																
NAME																																																																				
SIGNATURE																																																																				
DATE																																																																				



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
<b>PROJECT TITLE</b> : EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)					
<b>PROJECT NUMBER</b> : 1251-100					
<b>DISCIPLINE</b> : Electrical		<b>SYSTEM NAME</b> : Substation 11/0.4KV Dry Type			
<b>SYSTEM ID</b> : 030-EL-004		<b>SUB-SYSTEM NAME</b> : Distribution Transformers & busducts			
<b>SUB-SYSTEM ID</b> : 030-EL-004		<b>ITEM TAG No.</b> : G-030-SUB-TR-1A			
<b>REF. DWGS/DOCS</b> :					
No.		DESCRIPTION			
RESULT		OK/NA/PL			
ITEM No.					
12	Trench markers to be checked w.r.t approved documents.	NA			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	NA			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA			
18	Calibration test certificate of testing equipment to be checked.	NA			
<b>REMARKS AND OBSERVATIONS :</b>					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME		SIGNATURE		DATE	
CUSTOMER		ENPPI		DATE	



NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

PRE-COMMISSIONING CHECK LIST  
MEDIUM VOLTAGE CABLES  
EL-31 A  
INSULATION TEST  
EL-31 A



**PRE-COMMISSIONING CHECK LIST**  
**BUS BAR TRUNKING SYSTEM**  
**EL-07 A**

**PROJECT TITLE** : EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)

**PROJECT NUMBER** : 1251-100

**DISCIPLINE** : Electrical

**SYSTEM NAME** : Substation 11/0.4KV Dry Type  
 Distribution Transformers & busducts

**SYSTEM ID** : 030-EL-004

**SUB-SYSTEM NAME** : Substation 11/0.4KV Dry Type  
 Distribution Transformers & busducts

**SUB-SYSTEM ID** : 030-EL-004

**ITEM TAG No.** : 030-SUB-LVBD-1B

**AREA**

: 30

**REF. DWGS/DOCS** :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

1 Construction punch list to be checked.

✓

2 Check bus duct assembly & installation w.r.t approved documents.

✓

3 Bus-duct properly supported.

✓

4 No mechanical damage.

✓

5 Check Bus-duct installation for facilitation of maintenance work.

✓

6 Check bus duct inside & outside cleaning.

✓

7 Ensure all bus bar joints are clean and free from dirt and debris.

✓

8 Bus bars and connecting links tightened to specified torque value as per manufacture recommendation.

✓

9 Check bus duct grounding connections.

✓

10 Check nameplate details as per approved documents.

✓

11 Check heater circuit. (If Any)

NA

**REMARKS AND OBSERVATIONS :**

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	CUSTOMER
NAME		
SIGNATURE		
DATE		

PRE-COMMISSIONING CHECK LIST			
BUS BAR TRUNKING SYSTEM			
EL-07 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-LVBD-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Perform insulation-resistance tests (Megger Test) at the DC test voltage appropriate for each bus section, phase-to-phase and phase-to ground(*)	N/A	
13	Continuity tests shall be across all bolted connections in order to check their tightness.	✓	
14	Equipment test report and inspection certificate to be checked.	✓	
15	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
16	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
(*) Refer to table [III]			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST  
BUS BAR TRUNKING SYSTEM  
EL-07 A**

**INSULATION TEST**

**TABLE OF MINIMUM TEST VOLTAGES**

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
0.6	1000	100
0.4	1000	100
CONTROL WIRING	500	10

**TABLE III**

**NOTES:**

Manufacturer's test voltage & minimum values for insulation resistance should be referenced






PRE-COMMISSIONING CHECK LIST			
BUS BAR TRUNKING SYSTEM			
EL-07 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-LVBD-1A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check bus duct assembly & installation w.r.t approved documents.	✓	
3	Bus-duct properly supported.	✓	
4	No mechanical damage.	✓	
5	Check Bus-duct installation for facilititation of maintenance work.	✓	
6	Check bus duct inside & outside cleaning.	✓	
7	Ensure all bus bar joints are clean and free from dirt and debris.	✓	
8	Bus bars and connecting links tightened to specified torque value as per manufacture recommendation.	✓	
9	Check bus duct grounding connections.	✓	
10	Check nameplate details as per approved documents.	✓	
11	Check heater circuit. (If Any)	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

REMARKS AND OBSERVATIONS:

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		 Islam Sherif®	
DATE			



**PRE-COMMISSIONING CHECK LIST**  
**BUS BAR TRUNKING SYSTEM**  
**EL-07 A**

**INSULATION TEST**

**TABLE OF MINIMUM TEST VOLTAGES**

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
0.6	1000	100
0.4	1000	100
CONTROL WIRING	500	10

**TABLE III**

**NOTES:**

Manufacturer's test voltage & minimum values for insulation resistance should be referenced



# PRE-COMMISSIONING CHECK LIST

## MEDIUM VOLTAGE CABLES




### EL-31 A

<b>PROJECT TITLE</b> : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)	
<b>PROJECT NUMBER</b> : 1251-100	<b>DISCIPLINE</b> : Electrical
<b>SYSTEM NAME</b> : Substation 11/0.4KV Dry Type	<b>SYSTEM ID</b> : 030-EL-004
<b>SUB-SYSTEM NAME</b> : Distribution Transformers & busducts	<b>SUB-SYSTEM ID</b> : 030-EL-004
<b>ITEM TAG No.</b> : P-030-SUB-TR-1B	<b>AREA</b> : 30
<b>REF. DWGS/DOCS</b> :	

No.	DESCRIPTION	RESULT	ITEM No.
		OK/NA/PL	
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

**REMARKS AND OBSERVATIONS :**

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

<b>COMPANY</b>	<b>CONST. CONTRACTOR</b>	<b>ENPPI</b>	<b>CUSTOMER</b>
<b>NAME</b>			
<b>SIGNATURE</b>			
<b>DATE</b>			



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : P-030-SUB-TR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

INSULATION TEST  
EL-31 A

PRE-COMMISSIONING CHECK LIST  
MEDIUM VOLTAGE CABLES  
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE		: EDPG Crude Oil Tank Farms Project, Agfood Area 30 ( Module-01)	
PROJECT NUMBER		: 1251-100	
DISCIPLINE		: Electrical	
SYSTEM NAME		: Substation 11/0.4KV Dry Type Distribution Transformers & busducts	
SUB-SYSTEM NAME		: Substation 11/0.4KV Dry Type Distribution Transformers & busducts	
ITEM TAG No.		: P-030-SUB-TR-1A	
REF. DWGS/DOCS		:	
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



<b>PROJECT TITLE</b> : EDPG Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)					
<b>PROJECT NUMBER</b> : 1251-100		<b>DISCIPLINE</b> : Electrical			
<b>SYSTEM NAME</b> Substation 11/0.4KV Dry Type Distribution Transformers & busducts		<b>SYSTEM ID</b> : 030-EL-004			
<b>SUB-SYSTEM NAME</b> Substation 11/0.4KV Dry Type Distribution Transformers & busducts		<b>SUB-SYSTEM ID</b> : 030-EL-004			
<b>ITEM TAG No.</b> : P-030-SUB-TR-1A		<b>AREA</b> : 30			
<b>REF. DWGS/DOCS</b> :					
No.	DESCRIPTION		OK/NA/PL	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.		NA		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		✓		
14	Inspect cable laid in trenches, segregation and protection.		NA		
15	Cables to be tested (continuity/insulation resistance).(*)		✓		
16	Equipment test report and inspection certificate to be checked.		✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)		NA		
18	Calibration test certificate of testing equipment to be checked.		NA		
<b>REMARKS AND OBSERVATIONS :</b>					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME		(R) Islam Sherif			
SIGNATURE					
DATE					



NOTES:

TABLE [I]

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

INSULATION TEST  
EL-31 A

PRE-COMMISSIONING CHECK LIST  
MEDIUM VOLTAGE CABLES  
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP/C Crude Oil Tank Farms Project, Agrod Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP/C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST**  
**MEDIUM VOLTAGE CABLES**  
**EL-31 A**

**INSULATION TEST**

**EL-31 A**

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

**TABLE II**

**NOTES:**



PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 11/0.4KV Dry Type		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		SUB-SYSTEM ID : 030-EL-004	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	N.A	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	N.A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPK Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-TR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	NA	
13	Trench markers to be checked w.r.t approved documents.	NA	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	NA	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
19	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

(R) Isham Sherriff



**PRE-COMMISSIONING CHECK LIST**  
**LOW VOLTAGE CABLES**  
**EL-30 A**

**INSULATION TEST**

**LOW VOLTAGE CABLES**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

**TABLE [III]**

**NOTES:**

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 11/0.4KV Dry Type		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		SUB-SYSTEM ID : 030-EL-004	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrod Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-TR-1A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	N/A	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
FL-30 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrod Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 11/0.4KV Dry Type		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		SUB-SYSTEM ID : 030-EL-004	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	OK/NA/PL
12	Check that buried cables are correctly covered and protected.	NA	
13	Trench markers to be checked w.r.t approved documents.	NA	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	NA	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
19	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			





**PRE-COMMISSIONING CHECK LIST**  
**LOW VOLTAGE CABLES**  
**FL-30 A**

**INSULATION TEST**

**LOW VOLTAGE CABLES**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

**TABLE (III)**

**NOTES:**

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

# PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A

PROJECT TITLE		: EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)	
PROJECT NUMBER		: 1251-100	
SYSTEM NAME		: Substation 11/0.4KV Dry Type	
SUB-SYSTEM NAME		: Distribution Transformers & busducts	
SYSTEM ID		: 030-EL-004	
SUB-SYSTEM ID		: 030-EL-004	
ITEM TAG No.		: 030-SUB-TR-1B	
AREA		: 30	
REF. DWGS/DOCS		:	

No.	DESCRIPTION	RESULT	
		OK/NA/PL	ITEM No.

1	<b>GENERAL:</b>		
---	-----------------	--	--

1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	N/A	
1.6	Inspect all bushings for cracks.	N/A	
1.7	Inspect silica gel for normal color.	N/A	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	N/A	
1.10	Check earthing connections to the earthing grid.	✓	

**REMARKS AND OBSERVATIONS :**

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1.11	All supports needed for power and control cables to be checked.	✓	
1.12	Wiring of control and protection devices to be checked.	✓	
1.13	Check installation against supplier installation procedure and instructions.	✓	
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	✓	
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	N/A	
1.16	Perform a transformer turns-ratio test.	N/A	
1.17	Perform dielectric tests of transformer oil (*).	N/A	
1.18	Check oil level or supply and fill up with oil as per specifications.	N/A	
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓	
1.20	Check for proper tap position.	N/A	
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	N/A	
REMARKS AND OBSERVATIONS :			
(*) Insulation on transformer oil sample (Breakdown test)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		@ Islam Sherif	
DATE			



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	
AREA : 30		ITEM TAG No. : 030-SUB-TR-1B	
REF. DWGS/DOCS :			
No.	DESCRIPTION		PL
	OK/NA/PL	RESULT	ITEM No.
1.22	N/A	Check & record insulation resistance of all auxiliaries & control wiring (MΩ), using 500 V megger.	
1.23	N/A	Verify that the control and alarm settings on temperature indicators are as specified.	
1.24	N/A	Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.	
2	OFF-LOAD TAP CHANGER:		
2.1	N/A	Ensure that the tap changer is Padlockable in all positions.	
2.2	N/A	Check tap-selector switch moves correctly in all positions.	
2.3	N/A	Check tap positions clearly marked in line with the data given on the rating plate.	
2.4	N/A	Check the tap provided with metallic handle to allow operation without the need of tools.	
3	ON-LOAD TAP CHANGER:		
3.1	Check devices (tap and physical check, assembly, connections as per approved documents, etc) of the tap changer oil compartment:		
a) Oil level indicator.			
N/A			
REMARKS AND OBSERVATIONS :			
(**) - H.V terminals: 5000 V megger, min. 150 MΩ. - L.V terminals: 1000 V megger, min. 10 MΩ. - H.V/L.V terminals: 5000 V megger, min. 150 MΩ. (Manufacturer's test voltage & minimum values for insulation resistance should be referenced)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	CUSTOMER	
NAME	ENPPI		
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
<b>PROJECT TITLE</b> : EDPc Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
<b>PROJECT NUMBER</b> : 1251-100		<b>DISCIPLINE</b> : Electrical	
<b>SYSTEM NAME</b> : Substation 11/0.4KV Dry Type		<b>SYSTEM ID</b> : 030-EL-004	
<b>SUB-SYSTEM NAME</b> : Distribution Transformers & busducts		<b>SUB-SYSTEM ID</b> : 030-EL-004	
<b>ITEM TAG No.</b> : 030-SUB-TR-1B		<b>AREA</b> : 30	
<b>REF. DWGS/DOCS</b> :			
No.	DESCRIPTION	OK/NA/PL	ITEM No.
	b) Oil temperature indicator.	N.A	
	c) Pressure device.	N.A	
	d) Winding temperature indicator.	N.A	
	e) Buchholz oil/gas device.	N.A	
	f) Oil sampling connection.	N.A	
	g) One filling/filter connection valve.	N.A	
	h) One drain/filter connection valve.	N.A	
	i) A breather with a silica gel dehydrating capsule.	N.A	
<b>3.2</b> Check the motor drive shall include but not limited to the following:			
	a) Padlockable incoming supply switch.	N.A	
	b) Manual operation facilities.	N.A	
<b>REMARKS AND OBSERVATIONS :</b>			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
<b>COMPANY</b>	<b>CONST. CONTRACTOR</b>	<b>ENPPI</b>	<b>CUSTOMER</b>
<b>NAME</b>			
<b>SIGNATURE</b>			
<b>DATE</b>			

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrod Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	GENERAL:		
1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	NA	
1.6	Inspect all bushings for cracks.	✓	
1.7	Inspect silica gel for normal color.	NA	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	NA	
1.10	Check earthing connections to the earthing grid.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1.11	All supports needed for power and control cables to be checked.	✓	
1.12	Wiring of control and protection devices to be checked.	✓	
1.13	Check installation against supplier installation procedure and instructions.	✓	
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	✓	
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	N/A	
1.16	Perform a transformer turns-ratio test.	N/A	
1.17	Perform dielectric tests of transformer oil (*).	N/A	
1.18	Check oil level or supply and fill up with oil as per specifications.	N/A	
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓	
1.20	Check for proper tap position.	N/A	
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	N/A	
REMARKS AND OBSERVATIONS :			
(*) Insulation on transformer oil sample (Breakdown test)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			





PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-TR-1A	
AREA : 30		REF. DWGS/DOCS :	
DESCRIPTION		No.	
RESULT	OK/NA/PL	ITEM No.	
	NA	1.22	Check & record insulation resistance of all auxiliaries & control wiring (M $\Omega$ ), using 500 V megger.
	NA	1.23	Verify that the control and alarm settings on temperature indicators are as specified.
	NA	1.24	Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.
2 OFF-LOAD TAP CHANGER:			
	NA	2.1	Ensure that the tap changer is Padlockable in all positions.
	NA	2.2	Check tap-selector switch moves correctly in all positions.
	NA	2.3	Check tap positions clearly marked in line with the data given on the rating plate.
	NA	2.4	Check the tap provided with metallic handle to allow operation without the need of tools.
3 ON-LOAD TAP CHANGER:			
	NA	3.1	Check devices (tap and physical check, assembly, connections as per approved documents, etc) of the tap changer oil compartment:
	NA	a) Oil level indicator.	
REMARKS AND OBSERVATIONS :			
(**)- H.V terminals: 5000 V megger, min. 150 M $\Omega$ . - L.V terminals: 1000 V megger, min. 10 M $\Omega$ . - H.V/L.V terminals: 5000 V megger, min. 150 M $\Omega$ . (Manufacturer's test voltage & minimum values for insulation resistance should be referenced)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
<b>PROJECT TITLE</b> : EDPG Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
<b>PROJECT NUMBER</b> : 1251-100		<b>DISCIPLINE</b> : Electrical	
<b>SYSTEM NAME</b> : Substation 11/0.4KV Dry Type		<b>SYSTEM ID</b> : 030-EL-004	
<b>SUB-SYSTEM NAME</b> : Substation 11/0.4KV Dry Type		<b>SUB-SYSTEM ID</b> : 030-EL-004	
<b>ITEM TAG No.</b> : 030-SUB-TR-1A		<b>AREA</b> : 30	
<b>REF. DWGS/DOCS</b> :			
No.		DESCRIPTION	
b) Oil temperature indicator.		NA	
c) Pressure device.		NA	
d) Winding temperature indicator.		NA	
e) Buchholz oil/gas device.		NA	
f) Oil sampling connection.		NA	
g) One filling/filter connection valve.		NA	
h) One drain/filter connection valve.		NA	
i) A breather with a silica gel dehydrating capsule.		NA	
3.2 Check the motor drive shall include but not limited to the following:			
a) Padlockable incoming supply switch.		NA	
b) Manual operation facilities.		NA	
<b>REMARKS AND OBSERVATIONS :</b>			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
NAME		ENPPI	
SIGNATURE		CUSTOMER	
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 ( Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
	(c) Local control facilities.	NA	
	(d) Local/remote selector switch.	NA	
	(e) Local mechanical tap position indicator.	NA	
	(f) Direction of rotation protection.	NA	
	(g) Tap status indication lamps.	NA	
4	Equipment test inspection report and certificate to be checked and acceptance criteria values of the above mentioned tests to be revised.	NA	
5	Check availability of vendor documents including commissioning and start-up instructions.	NA	
6	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			




12.11 - Electrical Supplier Check Lists & Reports

System ID		030-EI-004
System Description		Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)
		




### 13- Electrical Commissioning



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

**Enppi**  
PETROJET



Project: 01251-100  
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





## 13.01- Electrical -Commissioning Check Lists

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div data-bbox="1136 1933 1410 2016">Enppi PETROJET</div> <div data-bbox="536 1933 1037 1991">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="261 1912 459 2002"></div>	



# 13.02- Electrical Supplier Check Lists & Reports

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div data-bbox="1136 1930 1417 2016">  </div> <div data-bbox="536 1930 1040 1993"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="263 1912 461 2002">  </div>	



# 14- Red Marked-up Drawings



System ID	030-EL-004
System Description	Substation II/0.4KV Dry Type Distribution Transformers & busducts System
<div data-bbox="1133 1930 1412 2016"><b>Enppi</b> PETROJET</div> <div data-bbox="534 1930 1037 1993">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="263 1912 459 2002"></div>	



<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div>14.01- P&amp;ID</div>	

14.02- Instrumentation Drawings

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>الهيئة العامة للغازات والبترول الكويت</div></div></div>	
System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div>  </div>		System ID	030-EL-004	System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div>14.03- Electrical Drawings</div>					